NAME OF THE WORK: PACKAGE NO.03
(CONSISTS OF 5 WORKS)

EMB

Third and Final Bill

Measurement Sheet

BOOK NO – 03

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE NO.03 (CONSISTS OF 5 WORKS)

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Removing and resetting Stone Slab of drain and pointing in C.M (1:3) (Approved Rate)										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 01 to 06								1487.70		
		Total Executed Quantity								1487.70		
		Tender Quantity								4199.07		
		Modified Schedule - B Quantity								1487.70		
		DPQ Quantity Paid in upto 2nd RA Bill								478.04		
		Now to be paid Quantity								1009.66	139.73	141080.00
Item no.02		Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate)										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 07 to 09								2154.02		
		Total Executed Quantity								2154.02		
		Tender Quantity								3181.31		
		Modified Schedule - B Quantity								2154.02		
		DPQ Quantity Paid in upto 2nd RA Bill								2003.00		
		Now to be paid Quantity								151.02	271.37	40982.00
Item no.03		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3)										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 10 to 26								5520.24		
		Total Executed Quantity								5520.24		
		Tender Quantity								5214.55		
		Modified Schedule - B Quantity								5519.80		
		DPQ Quantity Paid in upto 2nd RA Bill								3209.98		
		Now to be paid Quantity								2310.26		
		Quantity Limited To								2309.82	351.05	810862.00
Item no.04		Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 27 to 29								452.55		
		Total Executed Quantity								452.55		
		Tender Quantity								723.79		
		Modified Schedule - B Quantity								452.99		
		DPQ Quantity Paid in upto 2nd RA Bill								350.13		
		Now to be paid Quantity							102.86	102.42	6413.65	656886.00
Item no.05		Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no. 30							54.36	54.37		
		Total Executed Quantity							54.36	54.37		
		Tender Quantity								68.14		
		Modified Schedule - B Quantity								54.41		
		DPQ Quantity Paid in upto 2nd RA Bill								39.67		1563546.00
		Now to be paid Quantity							14.69	14.70	106436.07	1564610.00

14.74

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.06		**Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates**										
Measurements taken on												
		Quantity Measured in upto 2nd RA Bill								699.87		
		Present Bill Measurements										
		Bottom Raft										
		BEL 2nd Block										
		2nd Cross Road (From house #1032 to Vidyaranyapura Main Road)										
		(From North to South)										
		LHS										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	58.10		Cum	1	13.10	0.75	0.75	0.75	0.15	1.47		
58.10	60.00	NO WORK	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00		
60.00	75.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
75.00	90.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
90.00	105.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
105.00	120.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
120.00	135.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
135.00	150.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
150.00	165.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
165.00	169.90		Cum	1	4.90	0.75	0.75	0.75	0.15	0.55		
169.90	172.00	NO WORK	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00		
172.00	187.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
187.00	202.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
202.00	217.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
217.00	232.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
232.00	247.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
247.00	254.00		Cum	1	7.00	0.75	0.75	0.75	0.15	0.79		
202.00	262.10	Culvert	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00		
262.10	277.10		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
277.10	292.10		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
292.10	302.20		Cum	1	10.10	0.75	0.75	0.75	0.15	1.14		
		RHS										
		(From Vidyaranyapura Main Road)										
		From South to North										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	45.00		Cum	1	30.00	0.75	0.75	0.75	0.15	3.38		
45.00	75.00		Cum	1	30.00	0.75	0.75	0.75	0.15	3.38		
75.00	76.30		Cum	1	1.30	0.75	0.75	0.75	0.15	0.15		
76.30	91.30		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
91.30	106.30		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
106.30	121.30		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
121.30	122.10		Cum	1	0.80	0.75	0.75	0.75	0.15	0.09		
122.10	124.70	No Work	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00		
124.70	139.70		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
139.70	154.70		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		

49.75

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

16-01-2023
Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97
Assistant Executive Engineer

MEASUREMENT SHEET
Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
154.70	169.70		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
169.70	184.00		Cum	1	14.30	0.75	0.75	0.75	0.15	1.61		
		Chamundeswari Layout										
		3rd Cross Road (Shree Nagamma Devasthana)										
		(From East to West)										
		RHS										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	60.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
60.00	75.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
75.00	90.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
90.00	105.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
105.00	120.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
120.00	135.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
135.00	136.40		Cum	1	1.40	0.75	0.75	0.75	0.15	0.16		
		Doddabommasandra										
		Vemanna Layout										
		7th Cross Road										
			Cum	1	5.52	0.75	0.75	0.75	0.15	0.62		
		Side Wall										
		BEL 2nd Block										
		2nd Cross Road (From house #1032 to Vidyaranyapura Main Road)										
		(From North to South)										
		LHS										
0.00	12.00		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
12.00	14.00		Cum	2	2.00	0.15	0.15	0.15	0.55	0.33		
14.00	17.10		Cum	2	3.10	0.15	0.15	0.15	0.40	0.37		
17.10	21.40		Cum	2	4.30	0.15	0.15	0.15	0.25	0.32		
21.40	32.80		Cum	2	11.40	0.15	0.15	0.15	0.60	2.05		
32.80	34.40		Cum	2	1.60	0.15	0.15	0.15	0.35	0.17		
34.40	49.40		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
49.40	56.60		Cum	2	7.20	0.15	0.15	0.15	0.60	1.30		
56.60	58.10		Cum	2	1.50	0.15	0.15	0.15	0.55	0.25		
58.10	60.00	No WORK	Cum	2	0.00	0.15	0.15	0.15	0.00	0.00		
60.00	62.60		Cum	2	2.60	0.15	0.15	0.15	0.45	0.35		
62.60	77.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
77.60	92.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
92.60	107.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
107.60	122.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
122.60	137.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
137.60	152.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
152.60	167.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
167.60	169.90		Cum	2	2.30	0.15	0.15	0.15	0.60	0.41		
169.90	172.00	No WORK	Cum	2	0.00	0.15	0.15	0.15	0.00	0.00		
172.00	187.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
187.00	202.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
202.00	217.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
217.00	232.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
232.00	247.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
247.00	254.00		Cum	2	7.00	0.15	0.15	0.15	0.60	1.26		
254.00	262.10	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		

63.34

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC

19-01-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
262.10	277.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
277.10	292.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
292.10	302.20		Cum	2	10.10	0.15	0.15	0.15	0.60	1.82		
		RHS										
		(From Vidyaranyapura Main Road)										
		From South to North										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	45.00		Cum	2	30.00	0.15	0.15	0.15	0.60	5.40		
45.00	75.00		Cum	2	30.00	0.15	0.15	0.15	0.60	5.40		
75.00	76.30		Cum	2	1.30	0.15	0.15	0.15	0.60	0.23		
76.30	91.30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
91.30	106.30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
106.30	121.30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
121.30	122.10		Cum	2	0.80	0.15	0.15	0.15	0.60	0.14		
122.10	124.70	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
124.70	139.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
139.70	154.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
154.70	169.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
169.70	184.00		Cum	2	14.30	0.15	0.15	0.15	0.60	2.57		
		~~Chamundeswari Layout~~										
		3rd Cross Road (Shree Nagamma Devasthana)										
		(From East to West)										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	135.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
135.00	136.40		Cum	2	1.40	0.15	0.15	0.15	0.60	0.25		
		Doddabommasandra										
		Vemanna Layout										
		7th Cross Road										
			Cum	2	5.52	0.15	0.15	0.15	0.90	1.49		
								Sub Total		**179.00**		
		Culvert										
		Bottom Raft										
		BEL 2nd Block										
		5th Cross Road										
			Cum	1	7.40	1.50	1.50	1.50	0.20	2.22		
		Chamundeshwari Layout										
		6th Cross Road										
			Cum	1	5.50	1.20	1.20	1.20	0.20	1.32		
		7th Cross Road										
			Cum	1	6.10	1.20	1.20	1.20	0.20	1.46		

10.92

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

21-01-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		8th Cross Road										
			Cum	1	5.60	1.20	1.20	1.20	0.20	1.34		
		9th Cross Road										
			Cum	1	6.10	1.20	1.20	1.20	0.20	1.46		
		10th Cross Road										
			Cum	1	5.60	1.20	1.20	1.20	0.20	1.34		
		Doddabommasandra										
		Vemanna Layout										
		7th Cross Road										
			Cum	1	8	1.2	1.2	1.2	0.20	1.92		
		Muni Byrappa Layout										
		2nd A Cross Road										
			Cum	1	6	1.2	1.2	1.2	0.20	1.44		
		Patil Gopalappa Layout										
		7th Cross Road	Cum	1	5.6	1.2	1.2	1.2	0.20	1.34		
		Main Road I/F Daiva Srushtie House #25	Cum	1	6.4	1.8	1.8	1.8	0.20	2.30		
		Muneshwara Swamy Layout										
		1st A Cross Road	Cum	1	4.85	1.2	1.2	1.2	0.20	1.16		
		Side Wall										
		BEL 2nd Block										
		5th Cross Road										
			Cum	2	7.40	0.23	0.23	0.23	0.60	2.04		
		Chamundeshwari Layout										
		6th Cross Road										
			Cum	2	5.50	0.23	0.23	0.23	0.45	1.14		
		7th Cross Road										
			Cum	2	6.10	0.23	0.23	0.23	0.45	1.26		
		8th Cross Road										
			Cum	2	5.60	0.23	0.23	0.23	0.45	1.16		
		9th Cross Road										
			Cum	2	6.10	0.23	0.23	0.23	0.45	1.26		
		10th Cross Road										
			Cum	2	5.60	0.23	0.23	0.23	0.45	1.16		
		Doddabommasandra										
		Vemanna Layout										
		7th Cross Road										
			Cum	2	8.00	0.23	0.23	0.23	0.80	2.94		
		Muni Byrappa Layout										
		2nd A Cross Road										
			Cum	2	6.00	0.23	0.23	0.23	0.80	2.21		
		Patil Gopalappa Layout										
		7th Cross Road	Cum	2	5.60	0.23	0.23	0.23	0.45	1.16		
		Main Road I/F Daiva Srushtie House #25	Cum	2	6.40	0.23	0.23	0.23	1.50	4.42		

31.08

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

27-01-2023

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Muneshwara Swamy Layout										
		1st A Cross Road	Cum	2	4.85	0.23	0.23	0.23	0.45	1.00		
								Sub Total		37.08		
		Total Executed Quantity								915.95		
		Tender Quantity								1027.69		
		Modified Schedule - B Quantity								915.91		
		DPQ Quantity Paid in upto 2nd RA Bill								699.87		
		Now to be paid Quantity								216.08		
		Quantity Limited To								216.04	7236.31	1563314.00
Item no.07		**Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates**										
			Cum									
		Total Executed Quantity								90.76		
		Tender Quantity								100.03		
		Modified Schedule - B Quantity								90.76		
		DPQ Quantity Paid in upto 2nd RA Bill								90.76		
		Now to be paid Quantity								Nill		
Item no.08		**Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.**										
			Sqm									
		Total Executed Quantity								337.40		
		Tender Quantity								370.00		
		Modified Schedule - B Quantity								337.40		
		DPQ Quantity Paid in upto 2nd RA Bill								337.40		
		Now to be paid Quantity								Nill		
Item no.09		**Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work**										
Measurements taken on												
		Quantity Measured in upto 2nd RA Bill								2049.52		
		Present Bill Measurements										
		BEL 2nd Block										
		2nd Cross Road (From house #1032 to Vidyaranyapura Main Road)										
		(From North to South)										
		LHS										
0.00	0.80		Sqm	1	0.80	0.75	0.75	0.75		0.60		
0.80	12.00	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
12.00	14.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
14.00	17.10	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
17.10	23.20		Sqm	1	6.10	0.75	0.75	0.75		4.58		
23.20	26.60		Sqm	1	3.40	0.75	0.75	0.75		2.55		
26.60	29.70	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
29.70	34.40		Sqm	1	4.70	0.75	0.75	0.75		3.53		
34.40	36.90		Sqm	1	2.50	0.75	0.75	0.75		1.88		
36.90	38.60		Sqm	1	1.70	0.75	0.75	0.75		1.28		
38.60	40.40		Sqm	1	1.80	0.75	0.75	0.75		1.35		
40.40	52.90		Sqm	1	12.50	0.75	0.75	0.75		9.38		

26.63

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

21-02-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
52.90	56.60	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
56.60	58.10		Sqm	1	1.50	0.75	0.75	0.75		1.13		
58.10	60.00	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
60.00	70.00	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
70.00	75.10		Sqm	1	5.10	0.75	0.75	0.75		3.83		
75.10	78.60	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
78.60	82.90		Sqm	1	4.30	0.75	0.75	0.75		3.23		
82.90	97.90	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
97.90	105.40	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
105.40	106.60		Sqm	1	1.20	0.75	0.75	0.75		0.90		
106.60	115.90	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
115.90	130.90		Sqm	1	15.00	0.75	0.75	0.75		11.25		
130.90	138.10		Sqm	1	7.20	0.75	0.75	0.75		5.40		
138.10	143.70	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
143.70	156.10		Sqm	1	12.40	0.75	0.75	0.75		9.30		
156.10	164.00	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
164.00	166.80		Sqm	1	2.80	0.75	0.75	0.75		2.10		
166.80	169.90	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
169.90	172.00	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
172.00	186.80	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
186.80	201.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
201.80	216.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
216.80	231.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
231.80	246.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
246.80	254.00		Sqm	1	7.20	0.75	0.75	0.75		5.40		
254.00	262.10	Culvert	Sqm	1	0.00	0.75	0.75	0.75		0.00		
262.10	277.10		Sqm	1	15.00	0.75	0.75	0.75		11.25		
277.10	292.10		Sqm	1	15.00	0.75	0.75	0.75		11.25		
292.10	302.20		Sqm	1	10.10	0.75	0.75	0.75		7.57		
		RHS										
		(From Vidyaranyapura Main Road)										
		From South to North										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	45.00		Sqm	1	30.00	0.75	0.75	0.75		22.50		
45.00	75.00		Sqm	1	30.00	0.75	0.75	0.75		22.50		
75.00	76.30		Sqm	1	1.30	0.75	0.75	0.75		0.97		
		Chamundeswari Layout										
		3rd Cross Road (Shree Nagamma Devasthana)										
		(From East to West)										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105.00	120.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120.00	135.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
135.00	136.40		Sqm	1	1.40	0.75	0.75	0.75		1.05		

277.13

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

23-02-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Doddabommasandra										
		Vemanna Layout										
		7th Cross Road										
			Sqm	1	5.52	0.90	0.90	0.90		4.97		
		BLOOM FIELD GARDEN										
		Main Road										
		House no: #47 to Ramchandrapura main road										
		(From East to West)										
		LHS										
100.00	103.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
113.00	115.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
124.00	126.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
136.50	139.00		Sqm	1	2.50	0.75	0.75	0.75		1.88		
145.00	149.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
		BEL LAYOUT										
		4th Main Road, BEL Layout 2nd Block From ICICI Bank to Deadend										
		(From West to East)										
		LHS										
58.00	60.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
71.00	74.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
83.00	86.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
98.00	100.50		Sqm	1	2.50	0.75	0.75	0.75		1.88		
109.00	111.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
231.00	233.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
239.00	240.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
244.00	245.10		Sqm	1	1.10	0.75	0.75	0.75		0.82		
258.00	260.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
269.00	270.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
280.00	282.20		Sqm	1	2.20	0.75	0.75	0.75		1.65		
		RHS										
205.00	206.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
212.00	213.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
233.50	235.00		Sqm	1	1.50	0.60	0.60	0.60		0.90		
		S.L.V Kaveri House										
		From house #1064 to nanjappa, vidyaranya pura Main road										
		(From North to South)										
		RHS										
4.00	5.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
8.00	9.60		Sqm	1	1.60	0.90	0.90	0.90		1.44		
56.00	58.10		Sqm	1	2.10	0.75	0.75	0.75		1.58		
91.00	94.80		Sqm	1	3.80	0.75	0.75	0.75		2.85		
		3rd Cross Road										
		(From South to North)										
		LHS										
90.00	92.80		Sqm	1	2.80	0.75	0.75	0.75		2.10		
152.00	153.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
156.00	158.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
161.00	163.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		

46.46

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

24-02-2023

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		RHS										
12.00	14.10		Sqm	1	2.10	0.75	0.75	0.75		1.58		
86.00	88.70		Sqm	1	2.70	0.75	0.75	0.75		2.03		
97.00	100.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
124.00	126.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
130.00	132.80		Sqm	1	2.80	0.75	0.75	0.75		2.10		
142.00	144.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
		5th Cross Road										
25.00	27.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
82.00	85.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
90.00	93.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
108.00	110.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
118.00	121.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
131.00	132.70		Sqm	1	1.70	0.75	0.75	0.75		1.27		
153.00	155.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
		Total Executed Quantity								**2423.20**		
		Tender Quantity								**3479.69**		
		Modified Schedule - B Quantity								**2423.33**		
		DPQ Quantity Paid in upto 2nd RA Bill								**2049.52**		
		Now to be paid Quantity								**373.68**	**2175.19**	**812832.00**
Item no.10		**Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)**										
Measurements taken on												
		Quantity Measured in upto 2nd RA Bill								**84.72**		
		Present Bill Measurements										
		BEL 2nd Block										
		5th Cross Road										
			Sqm	1	7.40	1.50	1.50	1.50		11.10		
		Chamundeshwari Layout										
		6th Cross Road										
			Sqm	1	5.50	1.20	1.20	1.20		6.60		
		7th Cross Road										
			Sqm	1	6.00	1.20	1.20	1.20		7.20		
		8th Cross Road										
			Sqm	1	5.40	1.20	1.20	1.20		6.48		
		9th Cross Road										
			Sqm	1	6.00	1.20	1.20	1.20		7.20		
		10th Cross Road										
			Sqm	1	5.40	1.20	1.20	1.20		6.48		
		Doddabommasandra										
		Vemanna Layout										
		7th Cross Road										
			Sqm	1	8	1.2	1.2	1.2		9.60		
		Muni Byrappa Layout										
		2nd A Cross Road										
			Sqm	1	6	1.2	1.2	1.2		7.20		
		Patil Gopalappa Layout										
		7th Cross Road	Sqm	1	5.6	1.2	1.2	1.2		6.72		

68.58

27-02-2023

23-02-2023

27-02-2023

373.81

812825.04

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

01-03-2023
Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Main Road I/F Daiva Srushtie House #25	Sqm	1	6.4	1.8	1.8	1.8		11.52		
		Muneshwara Swamy Layout										
		1st A Cross Road	Sqm	1	4.85	1.2	1.2	1.2		5.82		
		Missing Slab	Sqm	2	1.2	0.6	0.6	0.6		1.44		
		Total Executed Quantity								**172.08**		
		Tender Quantity								**510.24**		
		Modified Schedule - B Quantity								**172.08**		
		DPQ Quantity Paid in upto 2nd RA Bill								**84.72**		
		Now to be paid Quantity								**87.36**	**5287.84**	**461946.00**
Item no.11		**Providing B S slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete. as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)**										
		Item Not Operated										
Item no.12		**Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Approved Rate)**										
		Total Executed Quantity								**2750.00**		
		Tender Quantity								**3295.00**		
		Modified Schedule - B Quantity								**2750.00**		
		~~DPQ Quantity Paid in upto 2nd RA Bill~~								**2750.00**		
		Now to be paid Quantity								**Nill**		
Item no.13		**Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces**										
		Total Executed Quantity								**433.13**		
		Tender Quantity								**736.40**		
		Modified Schedule - B Quantity								**433.13**		
		DPQ Quantity Paid in upto 2nd RA Bill								**433.13**		
		Now to be paid Quantity								**Nill**		
Item no.14		**Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. and as per the directions of the Engineer-in-charge of the work .**										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 31 to 41								**3676.21**		
		Total Executed Quantity								**3676.21**		
		Tender Quantity								**3137.70**		
		Modified Schedule - B Quantity								**3673.73**		
		DPQ Quantity Paid in upto 2nd RA Bill								**2836.42**		
		Now to be paid Quantity								**839.79**		
		Quantity Limited To								**837.31**	**75.06**	**62848.00**
Item no.15		**Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour,rolling,water,all materials,usage& all other appurtenaces required to complete the work**										
		Item Not Operated										
Item no.16		**Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired**										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 42 to 52								**3308.82**		
		Total Executed Quantity								**3308.82**		
		Tender Quantity								**2823.93**		
		Modified Schedule - B Quantity								**3308.74**		

01-03-2023

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		DPQ Quantity Paid in upto 2nd RA Bill								2553.01		
		Now to be paid Quantity								755.81		2089246.00
		Quantity Limited To								755.73	2764.54	2089233.00
Item no.17		**Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means.**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 53 to 73								24564.80		
		Total Executed Quantity								24564.80		
		Tender Quantity								16638.88		
		Modified Schedule - B Quantity										
		Quantity upto 125%								20798.60		
		Quantity Above 125%								3766.80		
		DPQ Quantity Paid in upto 2nd RA Bill								16289.08		
		Now to be paid Quantity										
		Quantity upto 125%								4509.52	48.50	218712.00
		Quantity Above 125%								3766.20	48.50	182661.00
Item no.18		**Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 74 to 86								64828.45		
		Total Executed Quantity								64828.45		
		~~**Tender Quantity**~~								77565.91		
		Modified Schedule - B Quantity								64570.28		
		DPQ Quantity Paid in upto 2nd RA Bill								37584.70		3740579
		Now to be paid Quantity								27243.75		
		Quantity Limited To 26785.53								26963.00	13.86	373707.00
Item no.19		**Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 87 to 107								1228.24		
		Total Executed Quantity								1228.24		
		Tender Quantity								1000.70		
		Modified Schedule - B Quantity										
		Quantity upto 125%								1228.27		
		DPQ Quantity Paid in upto 2nd RA Bill								814.45		
		Now to be paid Quantity										
		Quantity upto 125%								413.79	10553.53	4366945.00
Item no.20		**Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects**										
Measurements taken on												
		Quantity Measured in upto 2nd RA Bill								1504.29		
		Present Bill Measurements										
		RAMANNA GARDEN										
		1st Main road C Ramya layout										
		Ramachandra pura main road to house no.41A										
		(From West to East)										
0.00	15.00	C&FC	Cum	1	15.00	8.70	5.70	7.20	0.04	4.32		
15.00	20.80		Cum	1	5.80	5.70	5.50	5.60	0.04	1.30		
20.80	30.00		Cum	1	9.20	6.00	6.05	6.03	0.04	2.22		
30.00	45.00		Cum	1	15.00	6.05	5.20	5.63	0.04	3.38		
45.00	53.60		Cum	1	8.60	5.20	5.30	5.25	0.04	1.81		
53.60	60.00		Cum	1	6.40	6.35	5.80	6.08	0.04	1.56		

14.57

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

27-04-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
60.00	75.00		Cum	1	15.00	5.80	5.55	5.68	0.04	3.41		
75.00	90.00		Cum	1	15.00	5.55	5.15	5.35	0.04	3.21		
90.00	105.00		Cum	1	15.00	5.15	5.35	5.25	0.04	3.15		
105.00	120.00		Cum	1	15.00	5.35	4.70	5.03	0.04	3.02		
120.00	135.00		Cum	1	15.00	4.70	4.65	4.68	0.04	2.81		
135.00	150.00		Cum	1	15.00	4.65	4.70	4.68	0.04	2.81		
150.00	165.00		Cum	1	15.00	4.70	5.15	4.93	0.04	2.96		
165.00	180.00		Cum	1	15.00	5.15	6.10	5.63	0.04	3.38		
180.00	195.00		Cum	1	15.00	6.10	6.35	6.23	0.04	3.74		
195.00	203.30		Cum	1	8.30	6.35	7.00	6.68	0.04	2.22		
203.30	205.80		Cum	1	2.50	7.00	7.80	7.40	0.04	0.74		
		2nd Main road, from Apollo pharmacy										
		(From West to East)										
0.00	3.10		Cum	1	3.10	7.50	5.00	6.25	0.04	0.78		
3.10	15.00		Cum	1	11.90	5.00	4.80	4.90	0.04	2.33		
15.00	30.00		Cum	1	15.00	4.80	4.70	4.75	0.04	2.85		
30.00	45.00		Cum	1	15.00	4.70	5.10	4.90	0.04	2.94		
45.00	60.00		Cum	1	15.00	5.10	5.05	5.08	0.04	3.05		
60.00	75.00		Cum	1	15.00	5.05	4.70	4.88	0.04	2.93		
75.00	90.00		Cum	1	15.00	4.70	4.70	4.70	0.04	2.82		
90.00	105.00		Cum	1	15.00	4.70	4.65	4.68	0.04	2.81		
105.00	120.00		Cum	1	15.00	4.65	5.00	4.83	0.04	2.90		
120.00	135.00		Cum	1	15.00	5.00	4.65	4.83	0.04	2.90		
135.00	150.00		Cum	1	15.00	4.65	4.40	4.53	0.04	2.72		
150.00	165.00		Cum	1	15.00	4.40	4.95	4.68	0.04	2.81		
165.00	180.00		Cum	1	15.00	4.95	4.80	4.88	0.04	2.93		
180.00	195.00		Cum	1	15.00	4.80	5.05	4.93	0.04	2.96		
195.00	210.00		Cum	1	15.00	5.05	5.60	5.33	0.04	3.20		
210.00	225.00		Cum	1	15.00	5.60	5.10	5.35	0.04	3.21		
225.00	240.00		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02		
240.00	245.30		Cum	1	5.30	6.70	5.20	5.95	0.04	1.26		
245.30	255.00		Cum	1	9.70	5.20	5.90	5.55	0.04	2.15		
255.00	270.00		Cum	1	15.00	5.90	6.40	6.15	0.04	3.69		
270.00	277.40		Cum	1	7.40	6.40	6.60	6.50	0.04	1.92		
277.40	285.00		Cum	1	7.60	5.70	5.60	5.65	0.04	1.72		
285.00	300.00		Cum	1	15.00	5.60	6.00	5.80	0.04	3.48		
300.00	303.00		Cum	1	3.00	6.00	6.20	6.10	0.04	0.73		
		1st Cross Road										
		From house no :36 to 97										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.70	5.15	5.43	0.04	3.26		
15.00	25.20		Cum	1	10.20	5.15	5.60	5.38	0.04	2.19		
25.20	33.90		Cum	1	8.70	6.30	6.10	6.20	0.04	2.16		
33.90	45.00		Cum	1	11.10	5.55	5.55	5.55	0.04	2.46		
45.00	60.00		Cum	1	15.00	5.55	6.95	6.25	0.04	3.75		
60.00	75.00		Cum	1	15.00	6.95	6.20	6.58	0.04	3.95		
75.00	90.00		Cum	1	15.00	6.20	5.75	5.98	0.04	3.59		
90.00	105.00		Cum	1	15.00	5.75	5.80	5.78	0.04	3.47		
105.00	109.10		Cum	1	4.10	5.80	5.90	5.85	0.04	0.96		
109.10	120.00		Cum	1	10.90	5.00	5.10	5.05	0.04	2.20		
120.00	135.00		Cum	1	15.00	5.10	4.65	4.88	0.04	2.93		
135.00	142.80		Cum	1	7.80	4.65	5.80	5.23	0.04	1.63		
142.80	150.00		Cum	1	7.20	4.90	4.35	4.63	0.04	1.33		
150.00	154.80		Cum	1	4.80	4.35	4.35	4.35	0.04	0.84		
154.80	165.00		Cum	1	10.20	5.60	6.15	5.88	0.04	2.40		
165.00	172.80		Cum	1	7.80	6.15	5.90	6.03	0.04	1.88		
172.80	180.00		Cum	1	7.20	4.90	4.50	4.70	0.04	1.35		
180.00	181.40		Cum	1	1.40	4.50	4.45	4.48	0.04	0.25		

135.06

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

27-04-2023

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division

MEASUREMENT SHEET
Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
181.40	195.00		Cum	1	13.60	5.65	5.00	5.33	0.04	2.90		
195.00	209.40		Cum	1	14.40	5.00	4.60	4.80	0.04	2.76		
209.40	221.00		Cum	1	11.60	5.85	6.40	6.13	0.04	2.84		
		Samashana Road										
		2nd main Road										
		(From East to West)										
0.00	11.80		Cum	1	11.80	4.25	3.95	4.10	0.04	1.94		
11.80	15.00		Cum	1	3.20	4.45	5.40	4.93	0.04	0.63		
15.00	30.00		Cum	1	15.00	5.40	5.80	5.60	0.04	3.36		
30.00	45.00		Cum	1	15.00	5.80	5.80	5.80	0.04	3.48		
45.00	60.00		Cum	1	15.00	5.80	5.20	5.50	0.04	3.30		
60.00	75.00		Cum	1	15.00	5.20	5.55	5.38	0.04	3.23		
75.00	90.00		Cum	1	15.00	5.55	5.05	5.30	0.04	3.18		
90.00	105.00		Cum	1	15.00	5.05	6.10	5.58	0.04	3.35		
105.00	120.00		Cum	1	15.00	6.10	5.60	5.85	0.04	3.51		
120.00	135.00		Cum	1	15.00	5.60	6.35	5.98	0.04	3.59		
135.00	140.50		Cum	1	5.50	6.35	6.80	6.58	0.04	1.45		
		3rd Cross Road										
		from house no: 21 to site no:10										
		(From East to West)										
0.00	15.50		Cum	1	15.50	5.40	6.75	6.08	0.04	3.77		
15.50	30.00		Cum	1	14.50	5.40	5.75	5.58	0.04	3.23		
30.00	45.00		Cum	1	15.00	5.75	5.70	5.73	0.04	3.44		
45.00	46.40		Cum	1	1.40	5.70	6.00	5.85	0.04	0.33		
46.40	60.00		Cum	1	13.60	4.70	5.30	5.00	0.04	2.72		
60.00	75.00	C&FC	Cum	1	15.00	6.15	5.00	5.58	0.04	3.35		
75.00	90.00		Cum	1	15.00	5.00	5.20	5.10	0.04	3.06		
90.00	105.10		Cum	1	15.10	5.20	5.00	5.10	0.04	3.08		
105.10	120.00		Cum	1	14.90	5.85	5.85	5.85	0.04	3.49		
120.00	126.50		Cum	1	6.50	5.85	5.70	5.78	0.04	1.50		
126.50	135.00		Cum	1	8.50	5.40	5.95	5.68	0.04	1.93		
135.00	141.90		Cum	1	6.90	5.95	6.20	6.08	0.04	1.68		
141.90	150.00		Cum	1	8.10	6.60	6.30	6.45	0.04	2.09		
150.00	154.10		Cum	1	4.10	6.30	6.40	6.35	0.04	1.04		
		#41 Sumka house opp road										
		To house no: 123										
		(From East to West)										
0.00	15.60		Cum	1	15.60	5.60	5.70	5.65	0.04	3.53		
		1st A Main Road										
		From house no :8 to house no :83										
		(From West to East)										
0.00	1.60		Cum	1	1.60	3.20	5.80	4.50	0.04	0.29		
1.60	15.00		Cum	1	13.40	5.80	5.00	5.40	0.04	2.89		
15.00	30.00		Cum	1	15.00	5.00	5.75	5.38	0.04	3.23		
30.00	45.00		Cum	1	15.00	5.75	6.30	6.03	0.04	3.62		
45.00	60.00		Cum	1	15.00	6.30	5.90	6.10	0.04	3.66		
60.00	75.00		Cum	1	15.00	5.90	6.10	6.00	0.04	3.60		
75.00	79.10		Cum	1	4.10	6.10	5.95	6.03	0.04	0.99		
		5th A Cross Road,										
		Nithra apartment beside road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	6.40	6.60	6.50	0.04	3.90		
15.00	23.30		Cum	1	8.30	6.60	6.70	6.65	0.04	2.21		

102.10

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

27-04-2023
Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97
Assistant executive Engineer

MEASUREMENT SHEET
Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		From house no #15 to house no -7										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.50	6.00	5.75	0.04	3.45		
15.00	30.00		Cum	1	15.00	6.00	6.10	6.05	0.04	3.63		
30.00	45.00		Cum	1	15.00	6.10	5.50	5.80	0.04	3.48		
45.00	60.00		Cum	1	15.00	5.50	6.80	6.15	0.04	3.69		
60.00	75.00		Cum	1	15.00	6.80	5.90	6.35	0.04	3.81		
75.00	79.00		Cum	1	4.00	5.90	5.65	5.78	0.04	0.92		
		2nd Cross road										
		From House no: 81 to House no:65										
		(From North to South)										
0.00	15.00		Cum	1	15.00	6.00	5.90	5.95	0.04	3.57		
15.00	29.60		Cum	1	14.60	5.90	4.00	4.95	0.04	2.89		
29.60	38.70		Cum	1	9.10	5.10	4.20	4.65	0.04	1.69		
38.70	45.00		Cum	1	6.30	5.60	5.95	5.78	0.04	1.46		
45.00	60.00		Cum	1	15.00	5.95	5.65	5.80	0.04	3.48		
60.00	75.00		Cum	1	15.00	5.65	5.10	5.38	0.04	3.23		
75.00	84.00		Cum	1	9.00	6.05	5.80	5.93	0.04	2.13		
84.00	90.00		Cum	1	6.00	4.50	4.65	4.58	0.04	1.10		
90.00	103.00		Cum	1	13.00	4.65	5.85	5.25	0.04	2.73		
103.00	105.00		Cum	1	2.00	6.50	6.50	6.50	0.04	0.52		
105.00	120.00		Cum	1	15.00	6.50	5.15	5.83	0.04	3.50		
120.00	135.00		Cum	1	15.00	5.15	4.75	4.95	0.04	2.97		
135.00	150.00		Cum	1	15.00	4.75	5.40	5.08	0.04	3.05		
150.00	153.30		Cum	1	3.30	5.40	5.50	5.45	0.04	0.72		
		BLOOM MOON GARDEN										
		1st Main Road										
		From House no: 47 to House no:43										
		(From North to South)										
0.00	15.00		Cum	1	15.00	6.10	5.00	5.55	0.04	3.33		
15.00	30.00		Cum	1	15.00	5.00	4.70	4.85	0.04	2.91		
30.00	45.00		Cum	1	15.00	4.70	5.45	5.08	0.04	3.05		
45.00	47.30		Cum	1	2.30	5.45	5.50	5.48	0.04	0.50		
		2nd Cross Road										
		From House no: #2 to House no:13										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.45	3.50	4.48	0.04	2.69		
15.00	30.00		Cum	1	15.00	3.50	4.95	4.23	0.04	2.54		
30.00	45.00		Cum	1	15.00	4.95	4.95	4.95	0.04	2.97		
45.00	60.00		Cum	1	15.00	4.95	4.40	4.68	0.04	2.81		
60.00	75.00		Cum	1	15.00	4.40	4.70	4.55	0.04	2.73		
75.00	90.00		Cum	1	15.00	4.70	4.90	4.80	0.04	2.88		
90.00	105.00		Cum	1	15.00	4.90	4.80	4.85	0.04	2.91		
105.00	112.00		Cum	1	7.00	4.80	5.10	4.95	0.04	1.39		
		3rd Cross Road										
		From House no: #14&15 to House no:19										
		(From South to North)										
0.00	15.00		Cum	1	15.00	4.95	4.50	4.73	0.04	2.84		
15.00	30.00		Cum	1	15.00	4.50	4.00	4.25	0.04	2.55		
30.00	45.00		Cum	1	15.00	4.00	3.75	3.88	0.04	2.33		
45.00	50.10		Cum	1	5.10	3.75	3.60	3.68	0.04	0.75		

91.16

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 15-05-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore.-97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st Cross Road										
		From House no: 33 to Empty site										
		1st Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	6.30	5.25	5.78	0.04	3.47		
15.00	30.00		Cum	1	15.00	5.25	5.20	5.23	0.04	3.14		
30.00	45.00		Cum	1	15.00	5.20	5.45	5.33	0.04	3.20		
45.00	60.00		Cum	1	15.00	5.45	5.10	5.28	0.04	3.17		
60.00	75.10		Cum	1	15.10	5.10	5.80	5.45	0.04	3.29		
		BLOOM FIELD GARDEN										
		House no: #47 to Ramchandrapura main road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	6.40	6.45	6.43	0.04	3.86		
15.00	30.00		Cum	1	15.00	6.45	6.00	6.23	0.04	3.74		
30.00	34.30		Cum	1	4.30	6.00	6.10	6.05	0.04	1.04		
34.30	45.00		Cum	1	10.70	5.15	5.70	5.43	0.04	2.32		
45.00	60.00		Cum	1	15.00	5.70	5.75	5.73	0.04	3.44		
60.00	75.00		Cum	1	15.00	5.75	5.50	5.63	0.04	3.38		
75.00	90.00		Cum	1	15.00	5.50	5.65	5.58	0.04	3.35		
90.00	105.00		Cum	1	15.00	5.65	5.50	5.58	0.04	3.35		
105.00	120.00		Cum	1	15.00	5.50	5.40	5.45	0.04	3.27		
120.00	135.00		Cum	1	15.00	5.40	5.25	5.33	0.04	3.20		
135.00	150.00		Cum	1	15.00	5.25	5.05	5.15	0.04	3.09		
150.00	165.00		Cum	1	15.00	5.05	5.10	5.08	0.04	3.05		
165.00	180.00		Cum	1	15.00	5.10	5.10	5.10	0.04	3.06		
180.00	187.20		Cum	1	7.20	5.10	5.10	5.10	0.04	1.47		
187.20	195.00		Cum	1	7.80	5.45	6.10	5.78	0.04	1.80		
195.00	210.00		Cum	1	15.00	6.10	7.20	6.65	0.04	3.99		
210.00	215.40		Cum	1	5.40	7.20	7.25	7.23	0.04	1.56		
		4th Cross Road										
		From House no: 113 to house no: 117										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.65	5.90	5.78	0.04	3.47		
15.00	30.00		Cum	1	15.00	5.90	5.85	5.88	0.04	3.53		
30.00	32.30		Cum	1	2.30	5.85	5.25	5.55	0.04	0.51		
32.30	36.20		Cum	1	3.90	5.75	5.75	5.75	0.04	0.90		
36.20	44.00		Cum	1	7.80	4.85	4.60	4.73	0.04	1.47		
		1st Main Road										
		From ramachandrapura main road to house no #32										
		(From West to East)										
0.00	1.10		Cum	1	1.10	3.70	4.95	4.33	0.04	0.19		
1.10	15.00		Cum	1	13.90	4.95	5.85	5.40	0.04	3.00		
15.00	30.00		Cum	1	15.00	5.85	5.60	5.73	0.04	3.44		
30.00	45.00		Cum	1	15.00	5.60	6.05	5.83	0.04	3.50		
45.00	60.00		Cum	1	15.00	6.05	5.60	5.83	0.04	3.50		
60.00	75.00		Cum	1	15.00	5.60	5.75	5.68	0.04	3.41		
75.00	90.00		Cum	1	15.00	5.75	5.40	5.58	0.04	3.35		
90.00	105.00		Cum	1	15.00	5.40	5.50	5.45	0.04	3.27		
105.00	119.50		Cum	1	14.50	5.50	5.50	5.50	0.04	3.19		
119.50	120.80		Cum	1	1.30	5.50	7.45	6.48	0.04	0.34		

102.22

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 15-05-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		3rd Cross Road										
		House no: #22 to House no:38&39										
		(From South to North)										
0.00	2.90		Cum	1	2.90	6.75	5.65	6.20	0.04	0.72		
2.90	15.00		Cum	1	12.10	5.65	5.10	5.38	0.04	2.60		
15.00	30.00		Cum	1	15.00	5.10	4.75	4.93	0.04	2.96		
30.00	45.00		Cum	1	15.00	4.75	5.50	5.13	0.04	3.08		
45.00	60.00		Cum	1	15.00	5.50	5.10	5.30	0.04	3.18		
60.00	75.00		Cum	1	15.00	5.10	5.60	5.35	0.04	3.21		
75.00	90.00		Cum	1	15.00	5.60	5.20	5.40	0.04	3.24		
90.00	105.00		Cum	1	15.00	5.20	5.45	5.33	0.04	3.20		
105.00	120.00		Cum	1	15.00	5.45	5.20	5.33	0.04	3.20		
120.00	135.00		Cum	1	15.00	5.20	5.95	5.58	0.04	3.35		
135.00	150.00		Cum	1	15.00	5.95	5.75	5.85	0.04	3.51		
150.00	163.70		Cum	1	13.70	5.75	5.40	5.58	0.04	3.06		
163.70	165.00		Cum	1	1.30	4.85	5.00	4.93	0.04	0.26		
165.00	180.00		Cum	1	15.00	5.00	5.00	5.00	0.04	3.00		
180.00	195.00		Cum	1	15.00	5.00	5.00	5.00	0.04	3.00		
195.00	200.20		Cum	1	5.20	5.00	5.50	5.25	0.04	1.09		
		2nd Cross Road										
		House no: #48 to House no:#42										
		(From South to North)										
0.00	1.80		Cum	1	1.80	7.60	5.90	6.75	0.04	0.49		
1.80	15.00		Cum	1	13.20	5.90	5.10	5.50	0.04	2.90		
15.00	30.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03		
30.00	45.00		Cum	1	15.00	5.00	5.60	5.30	0.04	3.18		
45.00	60.00		Cum	1	15.00	5.60	5.30	5.45	0.04	3.27		
60.00	65.50		Cum	1	5.50	5.30	5.20	5.25	0.04	1.16		
		2nd Cross Road										
		House no: #68 to House no:#59										
		(From North to South)										
0.00	2.00		Cum	1	2.00	6.80	5.60	6.20	0.04	0.50		
2.00	15.00		Cum	1	13.00	5.60	5.80	5.70	0.04	2.96		
15.00	30.00		Cum	1	15.00	5.80	5.50	5.65	0.04	3.39		
30.00	45.00		Cum	1	15.00	5.50	5.80	5.65	0.04	3.39		
45.00	60.00		Cum	1	15.00	5.80	5.40	5.60	0.04	3.36		
60.00	75.00		Cum	1	15.00	5.40	5.50	5.45	0.04	3.27		
75.00	90.00		Cum	1	15.00	5.50	5.45	5.48	0.04	3.29		
90.00	105.00		Cum	1	15.00	5.45	5.45	5.45	0.04	3.27		
105.00	120.00		Cum	1	15.00	5.45	5.30	5.38	0.04	3.23		
120.00	127.60		Cum	1	7.60	5.30	5.80	5.55	0.04	1.69		
		1st Cross Road,										
		House no: #127 to House no:#95										
		(From South to North)										
0.00	3.20		Cum	1	3.20	6.20	5.15	5.68	0.04	0.73		
3.20	15.00		Cum	1	11.80	5.15	6.00	5.58	0.04	2.63		
15.00	30.00		Cum	1	15.00	6.00	5.20	5.60	0.04	3.36		
30.00	45.00		Cum	1	15.00	5.20	5.50	5.35	0.04	3.21		
45.00	60.00		Cum	1	15.00	5.50	5.30	5.40	0.04	3.24		
60.00	75.00		Cum	1	15.00	5.30	5.50	5.40	0.04	3.24		
75.00	90.00		Cum	1	15.00	5.50	5.85	5.68	0.04	3.41		
90.00	105.00		Cum	1	15.00	5.85	4.90	5.38	0.04	3.23		
105.00	120.00		Cum	1	15.00	4.90	5.50	5.20	0.04	3.12		
120.00	128.30		Cum	1	8.30	5.50	5.60	5.55	0.04	1.84		112.99

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

15-05-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st Cross Road										
		House no:83&84 to Ramchandrapura main road To house no: 77										
		(From South to North)										
0.00	2.60		Cum	1	2.60	5.75	6.00	5.88	0.04	0.61		
2.60	15.00		Cum	1	12.40	6.00	5.80	5.90	0.04	2.93		
15.00	30.00		Cum	1	15.00	5.80	4.90	5.35	0.04	3.21		
30.00	45.00		Cum	1	15.00	4.90	5.00	4.95	0.04	2.97		
45.00	60.00		Cum	1	15.00	5.00	6.00	5.50	0.04	3.30		
60.00	75.00		Cum	1	15.00	6.00	5.90	5.95	0.04	3.57		
75.00	80.80		Cum	1	5.80	5.90	6.00	5.95	0.04	1.38		
80.80	83.40		Cum	1	2.60	6.00	6.30	6.15	0.04	0.64		
		BEL LAYOUT										
		4th Main Road, BEL Layout 2nd Block From ICICI Bank to Deadend										
		(From West to East)										
0.00	4.00		Cum	1	4.00	6.35	6.30	6.33	0.04	1.01		
4.00	15.00		Cum	1	11.00	6.30	6.65	6.48	0.04	2.85		
15.00	30.00		Cum	1	15.00	6.65	6.40	6.53	0.04	3.92		
30.00	45.00		Cum	1	15.00	6.40	6.65	6.53	0.04	3.92		
45.00	60.00		Cum	1	15.00	6.65	6.70	6.68	0.04	4.01		
60.00	75.00		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02		
75.00	90.00		Cum	1	15.00	6.70	6.20	6.45	0.04	3.87		
90.00	105.00		Cum	1	15.00	6.20	6.75	6.48	0.04	3.89		
105.00	120.00		Cum	1	15.00	6.75	5.80	6.28	0.04	3.77		
120.00	135.00		Cum	1	15.00	5.80	5.15	5.48	0.04	3.29		
135.00	150.00		Cum	1	15.00	5.15	6.40	5.78	0.04	3.47		
150.00	165.00		Cum	1	15.00	6.40	6.40	6.40	0.04	3.84		
165.00	180.00		Cum	1	15.00	6.40	5.80	6.10	0.04	3.66		
180.00	195.00		Cum	1	15.00	5.80	6.30	6.05	0.04	3.63		
195.00	210.00		Cum	1	15.00	6.30	6.75	6.53	0.04	3.92		
210.00	225.00		Cum	1	15.00	6.75	5.80	6.28	0.04	3.77		
225.00	240.00		Cum	1	15.00	5.80	6.45	6.13	0.04	3.68		
240.00	255.00		Cum	1	15.00	6.45	5.90	6.18	0.04	3.71		
255.00	270.00		Cum	1	15.00	5.90	6.00	5.95	0.04	3.57		
270.00	285.00		Cum	1	15.00	6.00	4.80	5.40	0.04	3.24		
285.00	300.40		Cum	1	15.40	4.80	4.45	4.63	0.04	2.85		
		S.L.V Kaveri House										
		From house #1064 to nanjappa, vidyaranya pura Main road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	6.35	6.30	6.33	0.04	3.80		
15.00	30.00		Cum	1	15.00	6.30	6.10	6.20	0.04	3.72		
30.00	45.00		Cum	1	15.00	6.10	5.85	5.98	0.04	3.59		
45.00	60.00		Cum	1	15.00	5.85	5.50	5.68	0.04	3.41		
60.00	75.00		Cum	1	15.00	5.50	6.60	6.05	0.04	3.63		
75.00	90.00		Cum	1	15.00	6.60	6.30	6.45	0.04	3.87		
90.00	101.20		Cum	1	11.20	6.30	6.65	6.48	0.04	2.90		
101.20	104.80		Cum	1	3.60	5.95	5.95	5.95	0.04	0.86		
104.80	120.00		Cum	1	15.20	6.60	6.50	6.55	0.04	3.98		
120.00	132.60		Cum	1	12.60	6.50	6.80	6.65	0.04	3.35		
132.60	136.60		Cum	1	4.00	7.85	8.20	8.03	0.04	1.28		

126.82

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

26-05-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET
Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Nanjappa Layout										
		8th A Cross Road										
		(From North to South)										
0.00	3.70		Cum	1	3.70	5.45	5.50	5.48	0.04	0.81		
3.70	5.50	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
5.50	15.00		Cum	1	9.50	5.45	5.05	5.25	0.04	2.00		
15.00	30.00		Cum	1	15.00	5.05	5.35	5.20	0.04	3.12		
30.00	40.80		Cum	1	10.80	5.35	4.65	5.00	0.04	2.16		
40.80	45.00		Cum	1	4.20	4.10	4.05	4.08	0.04	0.68		
45.00	60.10		Cum	1	15.10	4.05	5.35	4.70	0.04	2.84		
		9th A Cross Road										
		(From South to North)										
0.00	3.70		Cum	1	3.70	4.95	5.00	4.98	0.04	0.74		
3.70	15.00		Cum	1	11.30	5.00	4.65	4.83	0.04	2.18		
15.00	17.10		Cum	1	2.10	4.65	4.60	4.63	0.04	0.39		
		9th Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.80	3.95	4.38	0.04	2.63		
15.00	30.00		Cum	1	15.00	3.95	3.75	3.85	0.04	2.31		
30.00	45.00		Cum	1	15.00	3.75	4.30	4.03	0.04	2.42		
45.00	60.00		Cum	1	15.00	4.30	5.00	4.65	0.04	2.79		
60.00	75.00		Cum	1	15.00	5.00	4.30	4.65	0.04	2.79		
75.00	90.90		Cum	1	15.90	4.30	4.25	4.28	0.04	2.72		
90.90	98.80		Cum	1	7.90	3.80	4.70	4.25	0.04	1.34		
		7th A Cross Road										
		(From South to North)										
0.00	4.20		Cum	1	4.20	4.85	4.85	4.85	0.04	0.81		
4.20	9.10		Cum	1	4.90	4.25	4.50	4.38	0.04	0.86		
9.10	15.00		Cum	1	5.90	4.90	4.90	4.90	0.04	1.16		
15.00	18.30		Cum	1	3.30	4.90	4.95	4.93	0.04	0.65		
		7th Cross Road										
		(From North to South)										
0.00	3.00		Cum	1	3.00	6.50	4.75	5.63	0.04	0.68		
3.00	15.00		Cum	1	12.00	4.75	4.00	4.38	0.04	2.10		
15.00	30.00		Cum	1	15.00	4.00	4.35	4.18	0.04	2.51		
30.00	45.00		Cum	1	15.00	4.35	4.60	4.48	0.04	2.69		
45.00	60.00		Cum	1	15.00	4.60	4.55	4.58	0.04	2.75		
60.00	75.00		Cum	1	15.00	4.55	4.50	4.53	0.04	2.72		
75.00	84.50		Cum	1	9.50	4.50	4.60	4.55	0.04	1.73		
84.50	90.00		Cum	1	5.50	4.40	4.55	4.48	0.04	0.98		
90.00	99.20		Cum	1	9.20	4.55	4.50	4.53	0.04	1.67		
		6th Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.60	4.70	5.15	0.04	3.09		
15.00	30.00		Cum	1	15.00	4.70	4.80	4.75	0.04	2.85		
30.00	45.00		Cum	1	15.00	4.80	4.45	4.63	0.04	2.78		
45.00	60.00		Cum	1	15.00	4.45	4.60	4.53	0.04	2.72		
60.00	75.00		Cum	1	15.00	4.60	5.30	4.95	0.04	2.97		
75.00	90.00		Cum	1	15.00	5.30	5.00	5.15	0.04	3.09		
90.00	92.30		Cum	1	2.30	5.00	5.05	5.03	0.04	0.46		
92.30	95.90		Cum	1	3.60	3.90	3.80	3.85	0.04	0.55		
		6th A Cross Road										
		(From South to North)										
0.00	9.60		Cum	1	9.60	5.60	5.50	5.55	0.04	2.13		

73.83

C & FC

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

26-05-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
9.60	15.00		Cum	1	5.40	4.95	4.25	4.60	0.04	0.99		
15.00	18.30		Cum	1	3.30	4.25	4.35	4.30	0.04	0.57		
		5th Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.35	4.60	4.98	0.04	2.99		
15.00	30.00		Cum	1	15.00	4.60	4.00	4.30	0.04	2.58		
30.00	45.00		Cum	1	15.00	4.00	3.70	3.85	0.04	2.31		
45.00	60.00		Cum	1	15.00	3.70	3.70	3.70	0.04	2.22		
60.00	74.80		Cum	1	14.80	3.70	4.00	3.85	0.04	2.28		
74.80	83.40		Cum	1	8.60	4.65	5.20	4.93	0.04	1.69		
83.40	91.60		Cum	1	8.20	4.40	4.80	4.60	0.04	1.51		
91.60	95.00		Cum	1	3.40	4.60	4.50	4.55	0.04	0.62		
		5th A Cross Road										
		(From South to North)										
0.00	4.00		Cum	1	4.00	5.15	4.60	4.88	0.04	0.78		
4.00	15.00		Cum	1	11.00	4.00	4.30	4.15	0.04	1.83		
15.00	20.60		Cum	1	5.60	4.30	4.50	4.40	0.04	0.99		
		BEL Layout 2nd Block										
		2nd Cross Road										
		(From West to East)										
		(From Vidyaranyapura Main Road to 4th Main Road)										
0.00	15.00		Cum	1	15.00	6.90	7.20	7.05	0.04	4.23		
15.00	30.00		Cum	1	15.00	7.20	7.25	7.23	0.04	4.34		
30.00	45.00		Cum	1	15.00	7.25	6.30	6.78	0.04	4.07		
45.00	60.00		Cum	1	15.00	6.30	7.50	6.90	0.04	4.14		
60.00	75.00		Cum	1	15.00	7.50	7.35	7.43	0.04	4.46		
75.00	90.00		Cum	1	15.00	7.35	7.45	7.40	0.04	4.44		
90.00	105.00		Cum	1	15.00	7.45	7.45	7.45	0.04	4.47		
105.00	120.00		Cum	1	15.00	7.45	6.90	7.18	0.04	4.31		
120.00	135.00		Cum	1	15.00	6.90	6.85	6.88	0.04	4.13		
135.00	150.00		Cum	1	15.00	6.85	6.10	6.48	0.04	3.89		
150.00	165.00		Cum	1	15.00	6.10	7.05	6.58	0.04	3.95		
165.00	180.00		Cum	1	15.00	7.05	6.85	6.95	0.04	4.17		
180.00	195.00		Cum	1	15.00	6.85	7.05	6.95	0.04	4.17		
195.00	210.00		Cum	1	15.00	7.05	6.80	6.93	0.04	4.16		
210.00	225.00		Cum	1	15.00	6.80	6.15	6.48	0.04	3.89		
225.00	240.00		Cum	1	15.00	6.15	6.45	6.30	0.04	3.78		
240.00	255.00		Cum	1	15.00	6.45	6.20	6.33	0.04	3.80		
255.00	270.00		Cum	1	15.00	6.20	6.25	6.23	0.04	3.74		
270.00	285.00		Cum	1	15.00	6.25	6.40	6.33	0.04	3.80		
285.00	300.00		Cum	1	15.00	6.40	6.75	6.58	0.04	3.95		
300.00	308.90		Cum	1	8.90	6.75	6.55	6.65	0.04	2.37		
		3rd Cross Road										
		(From South to North)										
		(From 4th Main Road to 5th Cross Road)										
0.00	10.00		Cum	1	10.00	6.15	5.85	6.00	0.04	2.40		
10.00	24.70		Cum	1	14.70	5.05	4.50	4.78	0.04	2.81		
24.70	30.00		Cum	1	5.30	4.50	4.40	4.45	0.04	0.94		
30.00	45.00		Cum	1	15.00	5.15	5.40	5.28	0.04	3.17		
45.00	60.00		Cum	1	15.00	5.40	6.05	5.73	0.04	3.44		
60.00	75.00		Cum	1	15.00	6.05	6.10	6.08	0.04	3.65		
75.00	90.00		Cum	1	15.00	6.10	6.05	6.08	0.04	3.65		
90.00	105.00		Cum	1	15.00	6.05	5.75	5.90	0.04	3.54		
105.00	120.00		Cum	1	15.00	5.75	5.30	5.53	0.04	3.32		
120.00	135.00		Cum	1	15.00	5.30	6.00	5.65	0.04	3.39		

135.83

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 26-05-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
135.00	150.00		Cum	1	15.00	6.00	5.50	5.75	0.04	3.45		
150.00	165.00		Cum	1	15.00	5.50	5.20	5.35	0.04	3.21		
165.00	180.00		Cum	1	15.00	5.20	6.05	5.63	0.04	3.38		
180.00	181.20		Cum	1	1.20	6.05	6.10	6.08	0.04	0.29		
		5th Cross Road										
		(From North to South)										
		(From 2nd Cross Road to 4th Main Road)										
0.00	15.00		Cum	1	15.00	7.10	6.65	6.88	0.04	4.13		
15.00	30.00		Cum	1	15.00	6.65	6.25	6.45	0.04	3.87		
30.00	45.00		Cum	1	15.00	6.25	7.10	6.68	0.04	4.01		
45.00	60.00		Cum	1	15.00	7.10	6.40	6.75	0.04	4.05		
60.00	75.00		Cum	1	15.00	6.40	6.05	6.23	0.04	3.74		
75.00	90.00		Cum	1	15.00	6.05	5.60	5.83	0.04	3.50		
90.00	105.00		Cum	1	15.00	5.60	5.60	5.60	0.04	3.36		
105.00	120.00		Cum	1	15.00	5.60	5.40	5.50	0.04	3.30		
120.00	135.00		Cum	1	15.00	5.40	5.50	5.45	0.04	3.27		
135.00	150.00		Cum	1	15.00	5.50	5.45	5.48	0.04	3.29		
150.00	161.50		Cum	1	11.50	5.45	5.45	5.45	0.04	2.51		
161.50	168.60		Cum	1	7.10	5.45	5.50	5.48	0.04	1.55		
168.60	170.00		Cum	1	1.40	5.50	6.85	6.18	0.04	0.35		
		~~5th Cross Road~~										
		(From North to South)										
		(From 4th Main Road to Vidyaranyapura Main Road)										
0.00	15.00		Cum	1	15.00	6.10	6.50	6.30	0.04	3.78		
15.00	30.00		Cum	1	15.00	6.50	6.80	6.65	0.04	3.99		
30.00	45.00		Cum	1	15.00	6.80	6.85	6.83	0.04	4.10		
45.00	52.70		Cum	1	7.70	6.85	6.05	6.45	0.04	1.99		
52.70	57.60		Cum	1	4.90	3.80	3.85	3.83	0.04	0.75		
57.60	70.00		Cum	1	12.40	5.90	6.60	6.25	0.04	3.10		
70.00	85.00		Cum	1	15.00	6.60	6.40	6.50	0.04	3.90		
85.00	90.00		Cum	1	5.00	6.40	6.30	6.35	0.04	1.27		
90.00	105.00		Cum	1	15.00	6.30	5.90	6.10	0.04	3.66		
105.00	120.00		Cum	1	15.00	5.90	6.00	5.95	0.04	3.57		
120.00	135.00		Cum	1	15.00	6.00	6.05	6.03	0.04	3.62		
135.00	150.00		Cum	1	15.00	6.05	6.30	6.18	0.04	3.71		
150.00	159.10		Cum	1	9.10	6.30	6.90	6.60	0.04	2.40		
		Nanjappa Layout										
		12th Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.70	5.20	5.45	0.04	3.27		
15.00	30.00		Cum	1	15.00	5.20	4.50	4.85	0.04	2.91		
30.00	45.00		Cum	1	15.00	4.50	4.40	4.45	0.04	2.67		
45.00	60.00		Cum	1	15.00	4.40	4.25	4.33	0.04	2.60		
60.00	75.00		Cum	1	15.00	4.25	4.35	4.30	0.04	2.58		
75.00	90.00		Cum	1	15.00	4.35	4.45	4.40	0.04	2.64		
90.00	105.00		Cum	1	15.00	4.45	4.95	4.70	0.04	2.82		
105.00	112.40		Cum	1	7.40	4.95	5.25	5.10	0.04	1.51		
112.40	115.00		Cum	1	2.60	5.70	5.50	5.60	0.04	0.58		
115.00	123.20		Cum	1	8.20	4.85	4.95	4.90	0.04	1.61		
		11th Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.25	4.05	4.65	0.04	2.79		
15.00	30.00		Cum	1	15.00	4.05	4.90	4.48	0.04	2.69		
30.00	45.00		Cum	1	15.00	4.90	5.30	5.10	0.04	3.06		
45.00	60.00		Cum	1	15.00	5.30	5.50	5.40	0.04	3.24		

126.01

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer 26-12-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
60.00	75.00		Cum	1	15.00	5.50	4.25	4.88	0.04	2.93		
75.00	90.00		Cum	1	15.00	4.25	4.75	4.50	0.04	2.70		
90.00	105.00		Cum	1	15.00	4.75	3.70	4.23	0.04	2.54		
105.00	106.20		Cum	1	1.20	3.70	3.70	3.70	0.04	0.18		
106.20	120.00		Cum	1	13.80	4.00	4.95	4.48	0.04	2.47		
120.00	129.10		Cum	1	9.10	4.95	4.90	4.93	0.04	1.79		
		10th Cross Road (From North to South)										
0.00	15.00		Cum	1	15.00	5.00	4.35	4.68	0.04	2.81		
15.00	30.00		Cum	1	15.00	4.35	4.45	4.40	0.04	2.64		
30.00	45.00		Cum	1	15.00	4.45	4.40	4.43	0.04	2.66		
45.00	60.00		Cum	1	15.00	4.40	4.30	4.35	0.04	2.61		
60.00	75.00		Cum	1	15.00	4.30	4.65	4.48	0.04	2.69		
75.00	90.00		Cum	1	15.00	4.65	4.30	4.48	0.04	2.69		
90.00	105.00		Cum	1	15.00	4.30	4.25	4.28	0.04	2.57		
105.00	120.00		Cum	1	15.00	4.25	4.10	4.18	0.04	2.51		
120.00	131.20		Cum	1	11.20	4.10	5.65	4.88	0.04	2.18		
		3rd "C "Cross Road (From South to North)										
0.00	2.80		Cum	1	2.80	7.50	4.75	6.13	0.04	0.69		
2.80	15.00		Cum	1	12.20	4.75	4.20	4.48	0.04	2.18		
15.00	26.20		Cum	1	11.20	4.20	4.05	4.13	0.04	1.85		
26.20	36.90		Cum	1	10.70	3.80	3.50	3.65	0.04	1.56		
		2nd Cross Road (From North to South)										
0.00	1.70		Cum	1	1.70	6.85	6.50	6.68	0.04	0.45		
1.70	15.00		Cum	1	13.30	4.85	4.35	4.60	0.04	2.45		
15.00	30.00		Cum	1	15.00	4.35	4.65	4.50	0.04	2.70		
30.00	45.00		Cum	1	15.00	4.65	4.45	4.55	0.04	2.73		
45.00	60.00		Cum	1	15.00	4.45	4.50	4.48	0.04	2.69		
60.00	75.00		Cum	1	15.00	4.50	4.00	4.25	0.04	2.55		
75.00	76.30		Cum	1	1.30	4.00	4.10	4.05	0.04	0.21		
		1st Cross Road (From North to South)										
0.00	15.00		Cum	1	15.00	4.70	4.50	4.60	0.04	2.76		
15.00	30.00		Cum	1	15.00	4.50	3.60	4.05	0.04	2.43		
30.00	45.00		Cum	1	15.00	3.60	4.15	3.88	0.04	2.33		
45.00	60.00		Cum	1	15.00	4.15	3.75	3.95	0.04	2.37		
60.00	75.00		Cum	1	15.00	3.75	3.90	3.83	0.04	2.30		
75.00	78.40		Cum	1	3.40	3.90	3.60	3.75	0.04	0.51		
		1st A Cross Road (From South to North)										
0.00	15.00		Cum	1	15.00	3.95	3.80	3.88	0.04	2.33		
15.00	22.40		Cum	1	7.40	3.80	3.00	3.40	0.04	1.01		
		DEDUCTION										
		Manhole	Cum	-23	0.44				0.04	-0.41		
					(3.14X0.75X0.75)/4=0.44							
			Cum	-15	0.64				0.04	-0.38		
					(3.14X0.9X0.9)/4=0.64							
			Cum	-8	0.79				0.04	-0.25		
					(3.14X1X1)/4=0.79							
			Cum	-7	1.13				0.04	-0.32		
					(3.14X1.2X1.2)/4=1.13							
		ELETRIC POLE	Cum	-1	2.30	1.00	1.00	1.00	0.04	-0.09		
		CHAMBER	Cum	-34	0.90	0.60	0.60	0.60	0.04	-0.73		
			Cum	-7	0.80	0.70	0.70	0.70	0.04	-0.16		

69.67

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

26-12-2023

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Cum	-1	1.90	1.80	1.80	1.80	0.04	-0.14		
			Cum	-1	2.40	0.90	0.90	0.90	0.04	-0.09		
		TRANSFORMER	Cum	-1	2.40	0.80	0.80	0.80	0.04	-0.08		
		TREE PATH	Cum	-1	1.00	1.00	1.00	1.00	0.04	-0.04		
		Slab	Cum	-1	0.70	0.70	0.70	0.70	0.04	-0.02		
		Tree	Cum	-1	2.70	1.40	1.40	1.40	0.04	-0.15		
		Total Executed Quantity								**2594.04**		
		Tender Quantity								**2721.26**		
		Modified Schedule - B Quantity								**2582.81**		
		DPQ Quantity Paid in upto 2nd RA Bill								**1504.29**		
		Now to be paid Quantity								**1089.75**		
		Quantity Limited To								**1078.52**	**12253.37**	**13215505.00**
Item no.21		**Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes**										
Measurements taken on												
		Quantity Measured in upto 2nd RA Bill								**1376.68**		
		Present Bill Measurements										
		RAMANNA GARDEN										
		1st Main road C Ramya layout										
		Ramachandra pura main road to ~~house no.41A~~										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	20.80		Sqm	2	5.80	0.10	0.10	0.10		1.16		
20.80	30.00		Sqm	2	9.20	0.10	0.10	0.10		1.84		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	53.60		Sqm	2	8.60	0.10	0.10	0.10		1.72		
53.60	60.00		Sqm	2	6.40	0.10	0.10	0.10		1.28		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	203.30		Sqm	2	8.30	0.10	0.10	0.10		1.66		
203.30	205.80		Sqm	2	2.50	0.10	0.10	0.10		0.50		
		2nd Main road, from Apollo pharmacy										
		(From West to East)										
0.00	3.10		Sqm	2	3.10	0.10	0.10	0.10		0.62		
3.10	15.00		Sqm	2	11.90	0.10	0.10	0.10		2.38		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

83.16

26-12-2023

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

30-12-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	245.30		Sqm	2	5.30	0.10	0.10	0.10		1.06		
245.30	255.00		Sqm	2	9.70	0.10	0.10	0.10		1.94		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	277.40		Sqm	2	7.40	0.10	0.10	0.10		1.48		
277.40	285.00		Sqm	2	7.60	0.10	0.10	0.10		1.52		
285.00	300.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
300.00	303.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
		1st Cross Road										
		From house no :36 to 97										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	25.20		Sqm	2	10.20	0.10	0.10	0.10		2.04		
25.20	33.90		Sqm	2	8.70	0.10	0.10	0.10		1.74		
33.90	45.00		Sqm	2	11.10	0.10	0.10	0.10		2.22		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	109.10		Sqm	2	4.10	0.10	0.10	0.10		0.82		
109.10	120.00		Sqm	2	10.90	0.10	0.10	0.10		2.18		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	142.80		Sqm	2	7.80	0.10	0.10	0.10		1.56		
142.80	150.00		Sqm	2	7.20	0.10	0.10	0.10		1.44		
150.00	154.80		Sqm	2	4.80	0.10	0.10	0.10		0.96		
154.80	165.00		Sqm	2	10.20	0.10	0.10	0.10		2.04		
165.00	172.80		Sqm	2	7.80	0.10	0.10	0.10		1.56		
172.80	180.00		Sqm	2	7.20	0.10	0.10	0.10		1.44		
180.00	181.40		Sqm	2	1.40	0.10	0.10	0.10		0.28		
181.40	195.00		Sqm	2	13.60	0.10	0.10	0.10		2.72		
195.00	209.40		Sqm	2	14.40	0.10	0.10	0.10		2.88		
209.40	221.00		Sqm	2	11.60	0.10	0.10	0.10		2.32		
		Samashana Road										
		2nd main Road										
		(From East to West)										
0.00	11.80		Sqm	2	11.80	0.10	0.10	0.10		2.36		
11.80	15.00		Sqm	2	3.20	0.10	0.10	0.10		0.64		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	140.50		Sqm	2	5.50	0.10	0.10	0.10		1.10		
		3rd Cross Road										
		from house no: 21 to site no:10										
		(From East to West)										
0.00	15.50		Sqm	2	15.50	0.10	0.10	0.10		3.10		
15.50	30.00		Sqm	2	14.50	0.10	0.10	0.10		2.90		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	46.40		Sqm	2	1.40	0.10	0.10	0.10		0.28		
46.40	60.00		Sqm	2	13.60	0.10	0.10	0.10		2.72		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.10		Sqm	2	15.10	0.10	0.10	0.10		3.02		

111.92

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 30-12-2023

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
105.10	120.00		Sqm	2	14.90	0.10	0.10	0.10		2.98		
120.00	126.50		Sqm	2	6.50	0.10	0.10	0.10		1.30		
126.50	135.00		Sqm	2	8.50	0.10	0.10	0.10		1.70		
135.00	141.90		Sqm	2	6.90	0.10	0.10	0.10		1.38		
141.90	150.00		Sqm	2	8.10	0.10	0.10	0.10		1.62		
150.00	154.10		Sqm	2	4.10	0.10	0.10	0.10		0.82		
		#41 Sumka house opp road										
		To house no: 123										
		(From East to West)										
0.00	15.60		Sqm	2	15.60	0.10	0.10	0.10		3.12		
		1st A Main Road										
		From house no :8 to house no :83										
		(From West to East)										
0.00	1.60		Sqm	2	1.60	0.10	0.10	0.10		0.32		
1.60	15.00		Sqm	2	13.40	0.10	0.10	0.10		2.68		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	79.10		Sqm	2	4.10	0.10	0.10	0.10		0.82		
		5th A Cross Road,										
		Nithra apartment beside road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	23.30		Sqm	2	8.30	0.10	0.10	0.10		1.66		
		From house no #15 to house no -7										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	79.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
		2nd Cross road										
		From House no: 81 to House no:65										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	29.60		Sqm	2	14.60	0.10	0.10	0.10		2.92		
29.60	38.70		Sqm	2	9.10	0.10	0.10	0.10		1.82		
38.70	45.00		Sqm	2	6.30	0.10	0.10	0.10		1.26		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	84.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
84.00	90.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
90.00	103.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
103.00	105.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	153.30		Sqm	2	3.30	0.10	0.10	0.10		0.66		

79.86

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 30-12-2023

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		BLOOM MOON GARDEN										
		1st Main Road										
		From House no: 47 to House no:43										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	47.30		Sqm	2	2.30	0.10	0.10	0.10		0.46		
		2nd Cross Road										
		From House no: #2 to House no:13										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	112.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
		~~3rd Cross Road~~										
		From House no: #14&15 to House no:19										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.10		Sqm	2	5.10	0.10	0.10	0.10		1.02		
		1st Cross Road										
		From House no: 33 to Empty site										
		1st Cross Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.10		Sqm	2	15.10	0.10	0.10	0.10		3.02		
		BLOOM FIELD GARDEN										
		House no: #47 to Ramchandrapura main road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	34.30		Sqm	2	4.30	0.10	0.10	0.10		0.86		
34.30	45.00		Sqm	2	10.70	0.10	0.10	0.10		2.14		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	187.20		Sqm	2	7.20	0.10	0.10	0.10		1.44		

94.34

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer 30-12-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
187.20	195.00		Sqm	2	7.80	0.10	0.10	0.10		1.56		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	215.40		Sqm	2	5.40	0.10	0.10	0.10		1.08		
		4th Cross Road										
		From House no: 113 to house no: 117										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	32.30		Sqm	2	2.30	0.10	0.10	0.10		0.46		
32.30	36.20		Sqm	2	3.90	0.10	0.10	0.10		0.78		
36.20	44.00		Sqm	2	7.80	0.10	0.10	0.10		1.56		
		1st Main Road										
		From ramachandrapura main road to house no #32										
		(From West to East)										
0.00	1.10		Sqm	2	1.10	0.10	0.10	0.10		0.22		
1.10	15.00		Sqm	2	13.90	0.10	0.10	0.10		2.78		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	119.50		Sqm	2	14.50	0.10	0.10	0.10		2.90		
119.50	120.80		Sqm	2	1.30	0.10	0.10	0.10		0.26		
		3rd Cross Road										
		House no: #22 to House no:38&39										
		(From South to North)										
0.00	2.90		Sqm	2	2.90	0.10	0.10	0.10		0.58		
2.90	15.00		Sqm	2	12.10	0.10	0.10	0.10		2.42		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	163.70		Sqm	2	13.70	0.10	0.10	0.10		2.74		
163.70	165.00		Sqm	2	1.30	0.10	0.10	0.10		0.26		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	200.20		Sqm	2	5.20	0.10	0.10	0.10		1.04		
		2nd Cross Road										
		House no: #48 to House no:#42										
		(From South to North)										
0.00	1.80		Sqm	2	1.80	0.10	0.10	0.10		0.36		
1.80	15.00		Sqm	2	13.20	0.10	0.10	0.10		2.64		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	65.50		Sqm	2	5.50	0.10	0.10	0.10		1.10		

91.74

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer 30-12-2022

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		2nd Cross Road										
		House no: #68 to House no:#59										
		(From North to South)										
0.00	2.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
2.00	15.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	127.60		Sqm	2	7.60	0.10	0.10	0.10		1.52		
		1st Cross Road,										
		House no: #127 to House no:#95										
		(From South to North)										
0.00	3.20		Sqm	2	3.20	0.10	0.10	0.10		0.64		
3.20	15.00		Sqm	2	11.80	0.10	0.10	0.10		2.36		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	128.30		Sqm	2	8.30	0.10	0.10	0.10		1.66		
		1st Cross Road										
		House no:83&84 to Ramchandrapura main road To house no: 77										
		(From South to North)										
0.00	2.60		Sqm	2	2.60	0.10	0.10	0.10		0.52		
2.60	15.00		Sqm	2	12.40	0.10	0.10	0.10		2.48		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	80.80		Sqm	2	5.80	0.10	0.10	0.10		1.16		
80.80	83.40		Sqm	2	2.60	0.10	0.10	0.10		0.52		
		BEL LAYOUT										
		4th Main Road, BEL Layout 2nd Block From ICICI Bank to Deadend										
		(From West to East)										
0.00	4.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

103.86

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

31-12-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
285.00	300.40		Sqm	2	15.40	0.10	0.10	0.10		3.08		
		S.L.V Kaveri House										
		From house #1064 to nanjappa, vidyaranya pura Main road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	101.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
101.20	104.80		Sqm	2	3.60	0.10	0.10	0.10		0.72		
104.80	120.00		Sqm	2	15.20	0.10	0.10	0.10		3.04		
120.00	132.60		Sqm	2	12.60	0.10	0.10	0.10		2.52		
132.60	136.60		Sqm	2	4.00	0.10	0.10	0.10		0.80		
		Nanjappa Layout										
		8th A Cross Road										
		(From North to South)										
0.00	3.70		Sqm	2	3.70	0.10	0.10	0.10		0.74		
3.70	5.50	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
5.50	15.00		Sqm	2	9.50	0.10	0.10	0.10		1.90		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	40.80		Sqm	2	10.80	0.10	0.10	0.10		2.16		
40.80	45.00		Sqm	2	4.20	0.10	0.10	0.10		0.84		
45.00	60.10		Sqm	2	15.10	0.10	0.10	0.10		3.02		
		9th A Cross Road										
		(From South to North)										
0.00	3.70		Sqm	2	3.70	0.10	0.10	0.10		0.74		
3.70	15.00		Sqm	2	11.30	0.10	0.10	0.10		2.26		
15.00	17.10		Sqm	2	2.10	0.10	0.10	0.10		0.42		
		9th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.90		Sqm	2	15.90	0.10	0.10	0.10		3.18		
90.90	98.80		Sqm	2	7.90	0.10	0.10	0.10		1.58		
		7th A Cross Road										
		(From South to North)										
0.00	4.20		Sqm	2	4.20	0.10	0.10	0.10		0.84		
4.20	9.10		Sqm	2	4.90	0.10	0.10	0.10		0.98		
9.10	15.00		Sqm	2	5.90	0.10	0.10	0.10		1.18		
15.00	18.30		Sqm	2	3.30	0.10	0.10	0.10		0.66		

89.90

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 31-12-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		7th Cross Road										
		(From North to South)										
0.00	3.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
3.00	15.00		Sqm	2	12.00	0.10	0.10	0.10		2.40		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	84.50		Sqm	2	9.50	0.10	0.10	0.10		1.90		
84.50	90.00		Sqm	2	5.50	0.10	0.10	0.10		1.10		
90.00	99.20		Sqm	2	9.20	0.10	0.10	0.10		1.84		
		6th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	92.30		Sqm	2	2.30	0.10	0.10	0.10		0.46		
92.30	95.90		Sqm	2	3.60	0.10	0.10	0.10		0.72		
		6th A Cross Road										
		(From South to North)										
0.00	9.60		Sqm	2	9.60	0.10	0.10	0.10		1.92		
9.60	15.00		Sqm	2	5.40	0.10	0.10	0.10		1.08		
15.00	18.30		Sqm	2	3.30	0.10	0.10	0.10		0.66		
		5th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	74.80		Sqm	2	14.80	0.10	0.10	0.10		2.96		
74.80	83.40		Sqm	2	8.60	0.10	0.10	0.10		1.72		
83.40	91.60		Sqm	2	8.20	0.10	0.10	0.10		1.64		
91.60	95.00		Sqm	2	3.40	0.10	0.10	0.10		0.68		
		5th A Cross Road										
		(From South to North)										
0.00	4.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
15.00	20.60		Sqm	2	5.60	0.10	0.10	0.10		1.12		
		BEL Layout 2nd Block										
		2nd Cross Road										
		(From West to East)										
		(From Vidyaranyapura Main Road to 4th Main Road)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

95.80

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE

RMC

Assistant Engineer 31-12-2023

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
285.00	300.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
300.00	308.90		Sqm	2	8.90	0.10	0.10	0.10		1.78		
		3rd Cross Road										
		(From South to North)										
		(From 4th Main Road to 5th Cross Road)										
0.00	10.00		Sqm	2	10.00	0.10	0.10	0.10		2.00		
10.00	24.70		Sqm	2	14.70	0.10	0.10	0.10		2.94		
24.70	30.00		Sqm	2	5.30	0.10	0.10	0.10		1.06		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	181.20		Sqm	2	1.20	0.10	0.10	0.10		0.24		
		5th Cross Road										
		(From North to South)										
		(From 2nd Cross Road to 4th Main Road)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	161.50		Sqm	2	11.50	0.10	0.10	0.10		2.30		
161.50	168.60		Sqm	2	7.10	0.10	0.10	0.10		1.42		
168.60	170.00		Sqm	2	1.40	0.10	0.10	0.10		0.28		
		5th Cross Road										
		(From North to South)										
		(From 4th Main Road to Vidyaranyapura Main Road)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	52.70		Sqm	2	7.70	0.10	0.10	0.10		1.54		
52.70	57.60		Sqm	2	4.90	0.10	0.10	0.10		0.98		
57.60	70.00		Sqm	2	12.40	0.10	0.10	0.10		2.48		
70.00	85.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

119.02

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

31-12-2023
Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97
Assistant executive Engineer

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
85.00	90.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	159.10		Sqm	2	9.10	0.10	0.10	0.10		1.82		
		Nanjappa Layout										
		12th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	112.40		Sqm	2	7.40	0.10	0.10	0.10		1.48		
112.40	115.00		Sqm	2	2.60	0.10	0.10	0.10		0.52		
115.00	123.20		Sqm	2	8.20	0.10	0.10	0.10		1.64		
		11th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	106.20		Sqm	2	1.20	0.10	0.10	0.10		0.24		
106.20	120.00		Sqm	2	13.80	0.10	0.10	0.10		2.76		
120.00	129.10		Sqm	2	9.10	0.10	0.10	0.10		1.82		
		10th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	131.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
		3rd "C "Cross Road										
		(From South to North)										
0.00	2.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
2.80	15.00		Sqm	2	12.20	0.10	0.10	0.10		2.44		
15.00	26.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
26.20	36.90		Sqm	2	10.70	0.10	0.10	0.10		2.14		
		2nd Cross Road										
		(From North to South)										
0.00	1.70		Sqm	2	1.70	0.10	0.10	0.10		0.34		
1.70	15.00		Sqm	2	13.30	0.10	0.10	0.10		2.66		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

113.90

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

31-12-2023
Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

MEASUREMENT SHEET
Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	76.30		Sqm	2	1.30	0.10	0.10	0.10		0.26		
		1st Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	78.40		Sqm	2	3.40	0.10	0.10	0.10		0.68		
		1st A Cross Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	22.40		Sqm	2	7.40	0.10	0.10	0.10		1.48		
		Total Executed Quantity								**2380.60**		
		Tender Quantity								**2239.40**		
		Modified Schedule - B Quantity										
		Quantity upto 125%								**2346.00**		
		DPQ Quantity Paid in upto 2nd RA Bill								**1376.68**		
		Now to be paid Quantity										
		Quantity upto 125%								**1003.92**		
		Quantity Limited To								**969.32**	**551.98**	**535045.00**
Item no.22		**Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separatel**										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 108 & 109								**643.08**		
		Total Executed Quantity								**643.08**		
		Tender Quantity								**204.46**		
		Modified Schedule - B Quantity										
		Quantity Upto 125%								**255.58**		
		Quantity Above 125%								**379.52**		
		Now to be paid Quantity								635.10		
		Quantity Upto 125%								**255.58**	**487.32**	**124549.00**
		Quantity Above 125%								**387.50**		
		Quantity Limited To										
		Quantity Above 125%								**379.52**	**487.32**	**184947.00**
Item no.23		Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 Using 40 mm nominal size graded crushed coarse aggregates											
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 110 to 112								**385.85**		
		Total Executed Quantity								**385.85**		
		Tender Quantity								**175.25**		
		Modified Schedule - B Quantity										
		Quantity Upto 125%								**219.06**		
		Quantity Above 125%								**162.00**		
		Now to be paid Quantity								381.06		1229163.00
		Quantity Upto 125%								**219.06**	**5611.08**	**1229177.00**
		Quantity Above 125%								**166.79**		
		Quantity Limited To										
		Quantity Above 125%								**162.00**	**5611.08**	**908968.00**

908995.00

31-12-2023

Ctd to schedule's total Rs

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer Vidyaranyapura Sub Division B.B.M.P, Bangalore - 97

Assistant Executive Engineer

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.24		Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14-days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge										
Measurements taken on												
		Munikalappa Layout(Doddabommasandra)										
		RC Pura Road(K.K Compound)										
		(From East to West)										
0.00	0.50		Cum	1	0.50	4.20	5.40	4.80	0.15	0.36		
0.50	9.30		Cum	1	8.80	5.40	5.50	5.45	0.15	7.19		
9.30	14.00		Cum	1	4.70	6.50	6.15	6.33	0.15	4.46		
14.00	29.00		Cum	1	15.00	5.00	4.90	4.95	0.15	11.14		
29.00	30.00		Cum	1	1.00	4.90	4.90	4.90	0.15	0.74		
30.00	45.00		Cum	1	15.00	4.90	4.65	4.78	0.15	10.74		
45.00	49.90		Cum	1	4.90	4.65	4.50	4.58	0.15	3.36		
49.90	63.70		Cum	1	13.80	5.55	5.10	5.33	0.15	11.02		
~~63.70~~	~~75.00~~		~~Cum~~	~~1~~	~~11.30~~	~~5.10~~	~~4.30~~	~~4.70~~	~~0.15~~	~~7.97~~		
75.00	77.80		Cum	1	2.80	4.30	4.35	4.33	0.15	1.82		
		Patil Gopalappa Layout										
		7th Cross Road										
		(South To North)										
0.00	2.50		Cum	1	2.50	4.25	4.25	4.25	0.15	1.59		
2.50	15.00		Cum	1	12.50	3.50	3.30	3.40	0.15	6.38		
15.00	30.00		Cum	1	15.00	3.30	3.45	3.38	0.15	7.59		
30.00	45.00		Cum	1	15.00	3.45	3.05	3.25	0.15	7.31		
45.00	60.00		Cum	1	15.00	3.05	3.65	3.35	0.15	7.54		
60.00	75.00		Cum	1	15.00	3.65	3.40	3.53	0.15	7.93		
75.00	90.00		Cum	1	15.00	3.40	3.50	3.45	0.15	7.76		
90.00	105.00		Cum	1	15.00	3.50	4.30	3.90	0.15	8.78		
105.00	120.00		Cum	1	15.00	4.30	4.65	4.48	0.15	10.07		
120.00	129.80		Cum	1	9.80	4.65	3.25	3.95	0.15	5.81		
129.80	135.00		Cum	1	5.20	4.20	4.30	4.25	0.15	3.31		
135.00	150.00		Cum	1	15.00	4.30	4.60	4.45	0.15	10.01		
150.00	151.60		Cum	1	1.60	4.60	4.60	4.60	0.15	1.10		
151.60	156.50		Cum	1	4.90	3.65	3.50	3.58	0.15	2.63		
		Cross Road										
		East To West										
0.00	15.00		Cum	1	15.00	1.70	1.95	1.83	0.15	4.11		
		Yalagamma Layout			31-05-2023							
		6th C Cross										
		(East To West)										
0.00	3.00	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
3.00	15.00		Cum	1	12.00	3.90	4.10	4.00	0.15	7.20		
15.00	30.00		Cum	1	15.00	4.10	4.10	4.10	0.15	9.23		
30.00	45.00		Cum	1	15.00	4.10	4.05	4.08	0.15	9.17		
45.00	60.00		Cum	1	15.00	4.05	4.20	4.13	0.15	9.28		
60.00	75.00		Cum	1	15.00	4.20	4.10	4.15	0.15	9.34		
75.00	90.00		Cum	1	15.00	4.10	4.45	4.28	0.15	9.62		
90.00	95.10		Cum	1	5.10	4.45	4.95	4.70	0.15	3.60		

208.15

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer 01-06-2023

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

MEASUREMENT SHEET

Third And Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Patil Gopalappa Layout										
		4th Block 8th Cross Road										
		(From South to North)										
0.00	3.30		Cum	1	3.30	4.90	4.75	4.83	0.15	2.39		
3.30	15.00		Cum	1	11.70	3.85	3.90	3.88	0.15	6.80		
15.00	30.00		Cum	1	15.00	3.90	3.95	3.93	0.15	8.83		
30.00	45.00		Cum	1	15.00	3.95	3.95	3.95	0.15	8.89		
45.00	60.00		Cum	1	15.00	3.95	4.40	4.18	0.15	9.39		
60.00	75.00		Cum	1	15.00	4.40	4.45	4.43	0.15	9.96		
75.00	90.00		Cum	1	15.00	4.45	3.90	4.18	0.15	9.39		
90.00	105.00		Cum	1	15.00	3.90	4.75	4.33	0.15	9.73		
105.00	120.00		Cum	1	15.00	4.75	4.90	4.83	0.15	10.86		
120.00	135.00		Cum	1	15.00	4.90	4.40	4.65	0.15	10.46		
135.00	150.00		Cum	1	15.00	4.40	4.20	4.30	0.15	9.68		
150.00	153.00		Cum	1	3.00	4.20	4.20	4.20	0.15	1.89		
		Chamundeswari Layout										
		Nagamma Temple Road										
		From 3rd main Road to 3rd Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	3.60	4.20	3.90	0.15	8.78		
15.00	30.00		Cum	1	15.00	4.20	4.15	4.18	0.15	9.39		
30.00	45.00		Cum	1	15.00	4.15	4.30	4.23	0.15	9.51		
45.00	60.00		Cum	1	15.00	4.30	4.10	4.20	0.15	9.45		
60.00	75.00		Cum	1	15.00	4.10	4.15	4.13	0.15	9.28		
75.00	90.00		Cum	1	15.00	4.15	4.10	4.13	0.15	9.28		
90.00	105.00		Cum	1	15.00	4.10	4.00	4.05	0.15	9.11		
105.00	120.00		Cum	1	15.00	4.00	3.50	3.75	0.15	8.44		
120.00	135.00		Cum	1	15.00	3.50	3.10	3.30	0.15	7.43		
135.00	138.20		Cum	1	3.20	3.10	3.00	3.05	0.15	1.46		
		Deduction										
		Manhole	Cum	-11	0.44				0.15	-0.73		
					(3.14X0.75X0.75)/4=0.44							
		Manhole	Cum	-8	0.64				0.15	-0.76		
					(3.14X0.9X0.9)/4=0.64							
		Chamber	Cum	-1	0.90	0.60	0.60	0.60	0.15	-0.08		
		Steps	Cum	-1	1.00	0.55	0.55	0.55	0.15	-0.08		
		Chamber										
			Cum	-2	1.00	0.70	0.70	0.70	0.15	-0.21		
			Cum	-1	1.80	1.80	1.80	1.80	0.15	-0.49		
			Cum	-1	1.50	1.50	1.50	1.50	0.15	-0.34		
		Total Executed Quantity								**385.85**		
		Tender Quantity								**175.25**		
		Modified Schedule - B Quantity										
		Quantity Upto 125%								**219.06**		
		Quantity Above 125%								**162.00**		
		Now to be paid Quantity								**381.06**		1647316.00
		Quantity Upto 125%								**219.06**	7519.93	1647335.00
		Quantity Above 125%								**166.79**		
		Quantity Limited to										
		Quantity Above 125%								**162.00**	7519.93	1218228.00

01-06-2023

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

05-06-2023

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Assistant executive Engineer

MEASUREMENT SHEET												
Third And Final												
Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	Avg B	(m)		RS.	RS.
Item no.25		Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 250 t.km										
			t.km									
		Vide Total executed Quantity from premeasuremet Page no. 113								12594.60	12580.64	
		Total Executed Quantity								12594.60		
		Tender Quantity								11120.25		
		Modified Schedule - B Quantity										
		Quantity Upto 125%								12580.64		
		DPQ Quantity Paid in upto 2nd RA Bill								7739.40		
		Now to be paid Quantity										
		Quantity Upto 125%								4855.20		
		Quantity Limited to								4841.24	110.86	536700.00
											Sub Total	32947072.00
											For 18% Applicable GST	5930473.00
											Total Amount	38877545.00

32946028/-
Round off 32940000/-
5929200/-
38869200/-

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor Assistant Engineer Assistant executive Engineer